

Macquarie Point Multipurpose Stadium – Project snapshot – July 2026

Key activities up to 31 July 2026

Procurement activity	Date
Tender workshops	April to July
Multipurpose Stadium design and construction (Request for Tender)	Opened: April Closes: August
Works on site	Date
Site preparation works commence	July

Upcoming key activities

Procurement activity	Date
Multipurpose Stadium design and construction (Request for Tender assessment)	August to October
Multipurpose Stadium design and construction (Request for Tender stage 2 issue)	October
Works on site	Date
Site preparation works	July onwards

Key activities up to 31 July 2026

State Policies and Projects (Macquarie Point Precinct) Order 2025 implementation:

- **Preparatory works determination** – determination that the offsite disposal of material excavated during preparatory works and on-site remediation of potential level 3+ contaminated soil are preparatory works
- **Staging Plan approved** – plan that identifies the stages of the Project and associated conditions approved for Stages 1 and 2
- **Impact on Road Reserves approved** – Approvals of the assessment of the Stage 1 works on road reserves in the vicinity
- **Unanticipated Discovery Plan prepared to satisfaction of the Minister** - Unanticipated Discovery Plan must be followed if Aboriginal heritage material is discovered during construction or other ground-disturbing works associated with the Macquarie Point Multipurpose Stadium Project on the Project Land
- **Statement of Historic Archaeological Potential for the Royal Engineers Building and Kings Yard, Archaeological Method Statement for the Royal Engineers Building and Kings Yard finalised**
- **Impact on Road Reserves submitted** – Assessment of the Stage 2 works on road reserves in the vicinity
- **Construction Environmental Management Plan (CEMP) Standard development** – The Corporation has been developing a CEMP Standard, which will contain the minimum requirements that need to be included in the stage specific CEMPs for the Project.

Macquarie Point Multipurpose Stadium – Project snapshot – July 2026

Governance (meetings held)		
Project	Oversight	Regulator
• Board meetings (June, July) • Stadiums Tasmania + Corporation (weekly) • User meetings (weekly (cricket))	• Oversight Committee (June, July) • Cabinet Committee (May, July) • Estimates (June)	• EPA (May, June, July) • Department of State Growth/Building Tasmania (June, July) • Hobart City Council (June, July) • Probity Advisor (May, June, July) • Heritage Tasmania (June) • Aboriginal Heritage Tasmania (June, August) • TasWater (June, July) • TasPorts (June) • Design Quality and Integrity Review Panel (July)



Budget	
Project Budget	Spend as at 30 June 2026
\$1.13bn (<i>unchanged</i>)	\$45.83m

